

DESIGN CRITERIA			SIZING (TAS DESIGN LOADS)		
	Heating	Cooling		Heating	Cooling
Room set point	16.0 °C	26.0 °C	Design load	1,368 W	0 W
Outdoor dry bulb	-4.9 °C	28.4 °C	Design load per area	263.1 W/m ²	0.0 W/m ²
Outdoor RH (coincident)	90 %	40 %	Sizing multiplier	not set	not set
ROOM HUMIDITY			Design loads: from Tas sizing — date/currency not recorded		
Humidification set point	—				
lower RH limit					
Dehumidification set point	—				
upper RH limit					

HEATING

Not simulated: this space has no heating simulation results, so no heating peaks are reported. This is not a zero load.

COOLING

Not simulated: this space has no cooling simulation results, so no cooling peaks are reported. This is not a zero load.

RESULTS

	Heating	Cooling
Status	Not simulated	Not simulated
Result source	—	—
Read into model	—	—
Matches current model	—	—

Peak hour: a design-day peak has an hour of the day only, no date; a full-year peak shows day and hour, no year.
Design loads (sizing) and simulated peaks are shown side by side for information; no acceptance rule is applied.